

LOWER KING STREET STREETSCAPE NOTICE

Call Su 720 -3386

MAY 22, 2009

Call Bret 860-9636

For website information on Streetscape, please click on:

<http://www.charlestoncity.info/dept/content.aspx?nid=1712>

- ✦ In the October 2008 public meeting, attendees asked that construction continue during the 2009 Spoleto Festival. Therefore, in response to the request from the merchants, construction will be ongoing during the next two weeks.
- ✦ Next week, one half of the sidewalk on the south side of Broad Street will be removed to install a two-inch electrical ductbank for traffic signalization at the King/Broad intersection. Afterwards, the sidewalk will be replaced. Please use caution in this area.
- ✦ Conduit installation took place this week in front of the Lining House.
- ✦ Berlin's Entrance driveway was demoed this week. Electrical conduit and curb installation is underway in this area and next week the sub-base will be poured in preparation for the installation of the pavers for the new driveway.
- ✦ At 121-123 King Street this week, new water laterals were placed along with new curbing. Next week, sub-base will be poured for sidewalk installation.
- ✦ At Tellis Pharmacy and 127 King Street this week, curb installation was finished and sub-base poured. Next week bluestone setting begins. Some electrical work will also occur next week. Tellis parkers, please continue using the 93 Queen Street Garage for your convenience.
- ✦ Next week, the hardscaping crew will finish setting bluestone in the south side entrance of 145 King Street.
- ✦ **VEHICLES EXITING THE 93 QUEEN STREET GARAGE *MUST* TURN LEFT UPON EXITING THE GARAGE.**
- ✦ Sidewalk and curb radius work in and around Joint Venture Jewelry is on-going for next week.
- ✦ The water main tie-in work at Clifford & King Streets was completed this week, but electrical ductbank work continues into next week. Also, crosswalk installation work will begin next week. This intersection **will be closed** for the Memorial Day weekend and remain closed for at least another three weeks. Thank you again for your continued understanding.
- ✦ The opportunity to move and reset an electrical handhold occurred this week at Horlbeck Alley and the street was closed at the intersection of King Street except for local traffic only. This work is expected to be accomplished by Friday, May 22nd, with a re-opening of the intersection.
- ✦ Next week, a tie-in for the new water main will take place on King Street between Fulton Street and Princess Street in front of the Victoria Center. One lane of traffic will be maintained in this area.
- ✦ The conduit installation process was completed on the southeast corner of the King/Market intersection. The pavers for the crosswalk were installed this week. The crosswalk curing process will take seven days with this area continuing to be closed.
- ✦ Crews will finish their work mid-afternoon, Friday May 22nd and return to work on Tuesday, May 26th.

During the celebration of the Memorial Day holiday, think for one little minute about what we have, and what others gave up, so you and I could have it. Some don't have much; some have too much, but for all Americans, some Americans gave everything, their lives. Remember and rejoice.

Jesse L. Griffin