LOWER KING STREET STREETSCAPE NOTICE

Call Su 720-3886

SEPTEMBER 18, 2009

Call Bret 860-3696

For website information on Streetscape, please click on: http://www.charlestoncity.info/dept/content.aspx?nid=1712

This flyer will serve this week and next week.

- ★ Signalization work at the King/Broad intersection remains on-going into next week.
- ★ Gas line tie-in work at the <u>King/Queen intersection</u> was accomplished last Sunday. The construction of the northeast crosswalk was completed this week. It will be open for pedestrian use only Friday, September 18th. This crosswalk must cure a week. It will re-open to vehicular traffic on Friday, September 25th. Until then, one lane of traffic will be maintained in the south lane as vehicles approach the intersection on Queen Street at King Street. The southwest crosswalk on Queen Street in this intersection will require repairs from the gas tie-in job. This will take place after the northeast crosswalk has opened. SCE&G crews continue to pull underground electrical wire in this area.
- ★ Carriages should continue to avoid Queen Street between Meeting & King Streets.
- ★ Vehicular traffic exiting the <u>93 Queen Street Garage</u> must turn **left** out of the garage.
- ★ The Comcast boxes have been installed at 154 King Street which completes the bluestone installation work in this <u>block between Horlbeck Alley & Queen Street</u>. The caulking and burnishing chores are finished, and only one tree remains to be <u>planted</u>.
- ★ SCE&G has advised that there are some problems with the overhead wires and pole removal on <u>Clifford</u>
 <u>Street</u>. This chore has been pushed back two weeks.
- ★ There are only punch list/infill items remaining at the King/Market intersection.
- ★ Punch list items along the street remain underway.
- ★ Installation of drop inlets begins on Monday, September 21st.
- ★ Crews will be adjusting manholes in the street next week and the areas will be coned off. Please be observant of their presence and proceed with caution.
- ★ The milling and paving project remains scheduled to begin Sunday, October 4th and go through Thursday, Ocober 8th. If the job isn't completed, crews will return Sunday, October 11th.

The heyday of woman's life is the shady side of fifty.